

Project Schedule
Kellog Creek Water Pollution Control Plant Landscaping Projct

ID	Task Mode	Task Name	Duration	Start	Finish	Pred:	'15																											
							T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S
1		Demolition	14 days	Mon 1/12/15	Thu 1/29/15		[Gantt bar from Mon 1/12/15 to Thu 1/29/15]																											
2		Mobilization	1 day	Mon 1/12/15	Mon 1/12/15		[Gantt bar at Mon 1/12/15]																											
3		Erosion Control	1 day	Tue 1/13/15	Tue 1/13/15	2	[Gantt bar at Tue 1/13/15]																											
4		Tree Protection/Screening	2 days	Wed 1/14/15	Thu 1/15/15	3	[Gantt bar from Wed 1/14/15 to Thu 1/15/15]																											
5		Clear & Grub	10 days	Fri 1/16/15	Thu 1/29/15	4	[Gantt bar from Fri 1/16/15 to Thu 1/29/15]																											
6		Tree Removal	10 days	Fri 1/16/15	Thu 1/29/15	4	[Gantt bar from Fri 1/16/15 to Thu 1/29/15]																											
7		Construction	102 days	Fri 1/30/15	Sun 6/21/15		[Gantt bar from Fri 1/30/15 to Sun 6/21/15]																											
8		Install Topsoil/Compost	2 days	Fri 1/30/15	Mon 2/2/15	6	[Gantt bar from Fri 1/30/15 to Mon 2/2/15]																											
9		Plant Trees & Shrubs	13 days	Wed 2/11/15	Fri 2/27/15	8	[Gantt bar from Wed 2/11/15 to Fri 2/27/15]																											
10		ALL PLANTS IN GROUND	1 day	Fri 2/27/15	Fri 2/27/15		[Gantt bar at Fri 2/27/15]																											
11		Install Irrigation	15 days	Mon 3/2/15	Fri 3/20/15	9	[Gantt bar from Mon 3/2/15 to Fri 3/20/15]																											
12		Install Barkdust & Woodchips	5 days	Mon 3/23/15	Fri 3/27/15	11	[Gantt bar from Mon 3/23/15 to Fri 3/27/15]																											
13		Restoration	5 days	Mon 3/30/15	Fri 4/3/15	12	[Gantt bar from Mon 3/30/15 to Fri 4/3/15]																											
14		Force Account	95 days	Mon 1/12/15	Fri 5/22/15		[Gantt bar from Mon 1/12/15 to Fri 5/22/15]																											
15		SUBSTANTIAL COMPLETION	0 days	Fri 5/22/15	Fri 5/22/15		[Gantt bar at Fri 5/22/15]																											
16		COMPLETION	1 day	Sun 6/21/15	Sun 6/21/15		[Gantt bar at Sun 6/21/15]																											
17		Maintenance/Warranty	262 days	Mon 6/22/15	Tue 6/21/16		[Gantt bar from Mon 6/22/15 to Tue 6/21/16]																											
18		Two Year Plant Establishment	262 days	Mon 6/22/15	Tue 6/21/16		[Gantt bar from Mon 6/22/15 to Tue 6/21/16]																											

Project: Kellog Creek Water Pollut Date: Tue 1/6/15	Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
	Split		External Tasks		Inactive Summary		Manual Summary		Progress	
	Milestone		External Milestone		Manual Task		Start-only			
	Summary		Inactive Task		Duration-only		Finish-only			

Project Schedule
Kellog Creek Water Pollution Control Plant Landscaping Project

ID	Task Mode	Task Name	Duration	Start	Finish	Gantt Chart																												
						'15		Mar 8, '15			Mar 15, '15			Mar 22, '15			Mar 29, '15			Apr 5, '15			Apr 12, '15			Apr 19, '15			Apr 26, '15					
						T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T
1		Demolition	14 days	Mon 1/12/15	Thu 1/29/15	[Gantt bar for Demolition from Mon 1/12/15 to Thu 1/29/15]																												
2		Mobilization	1 day	Mon 1/12/15	Mon 1/12/15	[Gantt bar for Mobilization on Mon 1/12/15]																												
3		Erosion Control	1 day	Tue 1/13/15	Tue 1/13/15	[Gantt bar for Erosion Control on Tue 1/13/15]																												
4		Tree Protection/Screening	2 days	Wed 1/14/15	Thu 1/15/15	[Gantt bar for Tree Protection/Screening from Wed 1/14/15 to Thu 1/15/15]																												
5		Clear & Grub	10 days	Fri 1/16/15	Thu 1/29/15	[Gantt bar for Clear & Grub from Fri 1/16/15 to Thu 1/29/15]																												
6		Tree Removal	10 days	Fri 1/16/15	Thu 1/29/15	[Gantt bar for Tree Removal from Fri 1/16/15 to Thu 1/29/15]																												
7		Construction	102 days	Fri 1/30/15	Sun 6/21/15	[Gantt bar for Construction from Fri 1/30/15 to Sun 6/21/15]																												
8		Install Topsoil/Compost	2 days	Fri 1/30/15	Mon 2/2/15	[Gantt bar for Install Topsoil/Compost from Fri 1/30/15 to Mon 2/2/15]																												
9		Plant Trees & Shrubs	13 days	Wed 2/11/15	Fri 2/27/15	[Gantt bar for Plant Trees & Shrubs from Wed 2/11/15 to Fri 2/27/15]																												
10		ALL PLANTS IN GROUND	1 day	Fri 2/27/15	Fri 2/27/15	[Gantt bar for ALL PLANTS IN GROUND on Fri 2/27/15]																												
11		Install Irrigation	15 days	Mon 3/2/15	Fri 3/20/15	[Gantt bar for Install Irrigation from Mon 3/2/15 to Fri 3/20/15]																												
12		Install Barkdust & Woodchips	5 days	Mon 3/23/15	Fri 3/27/15	[Gantt bar for Install Barkdust & Woodchips from Mon 3/23/15 to Fri 3/27/15]																												
13		Restoration	5 days	Mon 3/30/15	Fri 4/3/15	[Gantt bar for Restoration from Mon 3/30/15 to Fri 4/3/15]																												
14		Force Account	95 days	Mon 1/12/15	Fri 5/22/15	[Gantt bar for Force Account from Mon 1/12/15 to Fri 5/22/15]																												
15		SUBSTANTIAL COMPLETION	0 days	Fri 5/22/15	Fri 5/22/15	[Gantt bar for SUBSTANTIAL COMPLETION on Fri 5/22/15]																												
16		COMPLETION	1 day	Sun 6/21/15	Sun 6/21/15	[Gantt bar for COMPLETION on Sun 6/21/15]																												
17		Maintenance/Warranty	262 days	Mon 6/22/15	Tue 6/21/16	[Gantt bar for Maintenance/Warranty from Mon 6/22/15 to Tue 6/21/16]																												
18		Two Year Plant Establishment	262 days	Mon 6/22/15	Tue 6/21/16	[Gantt bar for Two Year Plant Establishment from Mon 6/22/15 to Tue 6/21/16]																												

Project: Kellog Creek Water Pollut
Date: Tue 1/6/15

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			

Project Schedule
Kellog Creek Water Pollution Control Plant Landscaping Project

ID	Task Mode	Task Name	Duration	Start	Finish	May 3, '15							May 10, '15			May 17, '15			May 24, '15			May 31, '15			Jun 7, '15			Jun 14, '15			Jun 21, '15		
						T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T	T	S	M	W	F	S	T
1		Demolition	14 days	Mon 1/12/15	Thu 1/29/15																												
2		Mobilization	1 day	Mon 1/12/15	Mon 1/12/15																												
3		Erosion Control	1 day	Tue 1/13/15	Tue 1/13/15																												
4		Tree Protection/Screening	2 days	Wed 1/14/15	Thu 1/15/15																												
5		Clear & Grub	10 days	Fri 1/16/15	Thu 1/29/15																												
6		Tree Removal	10 days	Fri 1/16/15	Thu 1/29/15																												
7		Construction	102 days	Fri 1/30/15	Sun 6/21/15																												
8		Install Topsoil/Compost	2 days	Fri 1/30/15	Mon 2/2/15																												
9		Plant Trees & Shrubs	13 days	Wed 2/11/15	Fri 2/27/15																												
10		ALL PLANTS IN GROUND	1 day	Fri 2/27/15	Fri 2/27/15																												
11		Install Irrigation	15 days	Mon 3/2/15	Fri 3/20/15																												
12		Install Barkdust & Woodchips	5 days	Mon 3/23/15	Fri 3/27/15																												
13		Restoration	5 days	Mon 3/30/15	Fri 4/3/15																												
14		Force Account	95 days	Mon 1/12/15	Fri 5/22/15																												
15		SUBSTANTIAL COMPLETION	0 days	Fri 5/22/15	Fri 5/22/15																												
16		COMPLETION	1 day	Sun 6/21/15	Sun 6/21/15																												
17		Maintenance/Warranty	262 days	Mon 6/22/15	Tue 6/21/16																												
18		Two Year Plant Establishment	262 days	Mon 6/22/15	Tue 6/21/16																												

Project: Kellog Creek Water Pollut
Date: Tue 1/6/15

Task		Project Summary		Inactive Milestone		Manual Summary Rollup		Deadline	
Split		External Tasks		Inactive Summary		Manual Summary		Progress	
Milestone		External Milestone		Manual Task		Start-only			
Summary		Inactive Task		Duration-only		Finish-only			