2019 SSMP Anticipated Project Schedule			
Location	Timeframe for work	Type of work	Notes
Wake Street from 32nd to east end	completed	Sanitary Sewer Repair	
	completed	Roadway Excavation and base work	
	completed	Adjust manholes	
	completed	Final lift of asphalt	
	completed	Pavement marking	
39th Avenue	completed	Roadway Excavation and base work	
from Roswell Street to Wake	completed	Final lift of asphalt	
Roswell Storm Pond	November	Stormwater pond accessway work	remove concrete forms
Omark Drive	completed	Stormwater Catchbasin work	South end of roadway only
	November	Concrete Curb	periodic street closure and limited access
	Spring	General Excavation and base work	work postponed to spring
	Spring	Base lift of asphalt	
	Spring	Adjust manholes	
	Spring	Final lift of asphalt	