

Activity ID	Activity Name	Start	Finish	Planned Duration	April 2023				May 2023				June 2023				
					09	16	23	30	07	14	21	28	04	11	18	25	
23020	Milwaukee Wastewater	10-Apr-23	21-Jun-23	53													21-Jun-23, 23020
23020.1	Food Carts	10-Apr-23	21-Apr-23	10													21-Apr-23, 23020.1 Food Carts
A1	Mobilization	10-Apr-23		0	Mobilization, 10-Apr-23												
A1	Sawcut/Erosion Control	10-Apr-23	10-Apr-23	1	Sawcut/Erosion Control												
A1	Install Interceptor	11-Apr-23	11-Apr-23	1	Install Interceptor												
A1	Install 4" Sanitary	12-Apr-23	19-Apr-23	6	Install 4" Sanitary												
A1	Install Manhole	20-Apr-23	20-Apr-23	1	Install Manhole												
A1	Flatwork	21-Apr-23	21-Apr-23	1	Flatwork												
A1	Food Cart Complete		21-Apr-23	0	Food Cart Complete,												
23020.2	Kent Sewer Install	08-May-23	17-May-23	8													17-May-23, 23020.2 Kent Sewer Install
A1	Mobilize	08-May-23*		0	Mobilize, 08-May-23*												
A1	Connect to Existing Manhole 3481	08-May-23	08-May-23	1	Connect to Existing Manhole 3481												
A1	Install 8" PVC and Reconnect Laterals	09-May-23	15-May-23	5	Install 8" PVC and Reconnect Laterals												
A1	Connect to Existing Manhole 3482	16-May-23	16-May-23	1	Connect to Existing Manhole 3482												
A1	Pave	17-May-23	17-May-23	1	Pave												
23020.3	Washington Sewer Install	18-May-23	30-May-23	9													30-May-23, 23020.3 Washington Sewer Install
A1	Connect to Existing Manhole 3042	18-May-23	18-May-23	1	Connect to Existing Manhole 3042												
A1	Install 8" PVC and Reconnect Laterals	19-May-23	25-May-23	5	Install 8" PVC and Reconnect Laterals												
A1	Install New Manhole	26-May-23	26-May-23	1	Install New Manhole												
A1	Connect to Existing Manhole 3043	29-May-23	29-May-23	1	Connect to Existing Manhole 3043												
A1	Pave	30-May-23	30-May-23	1	Pave												
23020.4	37th Sewer Install	31-May-23	14-Jun-23	11													14-Jun-23, 23020.4 37th Sewer
A1	Set Up Bypass	31-May-23	31-May-23	1	Set Up Bypass												
A1	Connect to Existing Manhole 2108	01-Jun-23	01-Jun-23	1	Connect to Existing Manhole 2108												
A1	Install 8" PVC and Reconnect Laterals	02-Jun-23	08-Jun-23	5	Install 8" PVC and Reconnect Laterals												
A1	Install New Manhole	09-Jun-23	09-Jun-23	1	Install New Manhole												
A1	Decommission Existing Manhole 2111	12-Jun-23	12-Jun-23	1	Decommission Existing Manhole 2111												
A1	Connect to Existing Manhole 2116	13-Jun-23	13-Jun-23	1	Connect to Existing Manhole 2116												
A1	Pave	14-Jun-23	14-Jun-23	1	Pave												
23020.5	CIPP Harrison	18-May-23	01-Jun-23	11													01-Jun-23, 23020.5 CIPP Harrison
A1	Set Up Bypass	18-May-23	18-May-23	1	Set Up Bypass												
A1	Install CIPP	19-May-23	01-Jun-23	10	Install CIPP												
23020.6	CIPP Home	02-Jun-23	16-Jun-23	11													16-Jun-23, 23020.6 CIPP H
A1	Set Up Bypass	02-Jun-23	02-Jun-23	1	Set Up Bypass												
A1	Install CIPP	05-Jun-23	16-Jun-23	10	Install CIPP												
23020.7	Punchlist	15-Jun-23	21-Jun-23	5													21-Jun-23, 23020
A1	Punchlist	15-Jun-23	21-Jun-23	5	Punchlist												
A1	Final Completion		21-Jun-23*	0	Final Completion,												