# 2023 SAFE & SSMP

Program Update
Jennifer Garbely & Jeff Tolentino



# SAFE PROGRAM GOAL

Accomplish the priority 1 and 2 corridor improvements within the 20-year planning horizon.

# SSMP PROGRAM GOALS

Major streets at 75% or above on Pavement Condition Index

Deferred Maintenance – no concrete goal set but reconstruction of local streets should come after all preventative maintenance needs have been addressed and larger streets are brought up over 70% PCI

Prevent any street from deteriorating to the point of requiring reconstruction. Crack sealing and rehabilitation projects should be prioritized over reconstruction of already failed streets

Complete 10-year project streets

	ARTERIAL	COLLECTOR	NEIGHBORHOOD /LOCAL
PCI	67	53	53
City Network	10%	30%	60%
Status from last year	Decreased	Same	Same

### SSMP Condition

What are we going to do about it...

Remaining SSMP Program Streets are integrated within the SAFE program bundle projects over the next six years

Increased budget for slurry seal surface repair

Added new budget for residential asphalt repair

## 9-year / Integrated Program Goals

27.9 miles of sidewalk

One mile of paths and trails

Four miles of bike lanes

Pave 19.5 miles of roadway

Construct or repair 899 ADA ramps

78% of the 25year SAFE program 82% implementation of the city's ADA transition plan

Complete the city's original 10year SSMP project list

	Target	Actuals	Percent Complete
Sidewalk, miles	27.9	6.18	22%
Path, miles	1.0	2.34	234%
Paved, miles	19.5	6.96	35%
Bile lanes, miles	4.0	1.4	35%
Accessible Ramps	899	316	35%

# Integrated Program Goal Progress







### Ardenwald North Improvements

ADA Ramps – 12 Roadway – 0.91 miles Shared Road Concept

#### Funding

•	SSMP	\$592,000
•	SAFE	\$765,000
•	Transportation	\$232,000
•	Water (ARPA)	\$995,000
•	Wastewater (ARPA)	\$745,000
•	Stormwater	\$691,000
•	Total	\$4,020,00

### SAFE

#### ARDENWALD NORTH IMPROVEMENTS PROJECT



# Up Coming Projects

King Road SAFE Monroe Street Greenway

Harvey SAFE

Stanley SAFE Grind & Inlay

### King Road Improvements



#### <u>Status</u>

- 60% Design submitted
- Funding

SSMP \$1,571,000 SAFE \$4,026,000

Water \$602,000

Stormwater \$2,000,000

Total **\$8,199,000** 







### Harvey Street Improvements

 Staff reviewed 60% design and working towards a 90% design

#### Funding

<ul><li>SSMP</li></ul>	\$958,000
	T ,

• SAFE \$890,000


Transportation \$822,000

• Water \$1,600,000

Wastewater \$87,000

Stormwater \$663,000


• Total \$5,020,000



### Stanley Improvements

- Funding
  - URA County \$3M
  - Safe Routes to School Grant \$3M
- Project
  - Sidewalk one side from King to Johnson Creek
- Timeline
  - Project to design and complete construction within the next 3 years





Monroe Greenway

East Monroe Greenway – 30% design in Aug 24

Central Monroe Greenway – Received IGA, working on Waterline permit with ODOT

# 2024 SSMP Project

Dake, Llewellyn, 41<sup>st</sup> Court, Wood, 55<sup>th</sup>, Woodhaven, 60<sup>th</sup>, Sundial Court, 43<sup>rd</sup> Where Else Lane, Jobes Court, 56<sup>th</sup>, Harlow, Foxfire, Pennywood

Roadway – 2.0 miles

Slurry Seal – 6.6 miles

